

Viper Play Area Inspection - Date: 12 Oct 23

Item	Condition/Risk	Notes
Shelter	Low	unfixed benches? Branch resting on roof
Roller Track	ok	
Group Swing	ok	
Cableway	ok	Ground clearance under 65kg load approx. 400mm-2 Nov 22, 380mm-4 Jan23, 375mm 12 Apr 23. Not checked June, <300mm July - Re-adjusted >400mm
Hamster Wheel	ok	Missing bolt to panel
Climber Block	ok	(Upper elements need inspection via ladder: Jan, April, July, Oct)
Carousel	Low	Ground clearance differs from BS EN 1176-5:2019
White Seat	ok	
Waste Bin Plastic	ok	
Waste Bin Metal	ok	Top dented.
Surround fencing	ok	
VIPER signboard	ok	
Entrance Gates	ok	

N.B. Brambles and nettles close to equipment